



REPUBLIC OF THE PHILIPPINES
PRESIDENTIAL COMMUNICATIONS OPERATIONS OFFICE
Tanggapang Pampanguluhan sa Operasyong Pangkomunikasyon
Malacañang, Manila

BIDS AND AWARDS COMMITTEE – II

Project:	Installation of Server Room Security Project	Date:	June 10, 2021
PR No.:	2021-05-0389	Quotation Number	2021-06-0135
Approved Budget: for the Contract	NINE HUNDRED NINETY-EIGHT THOUSAND PESOS (₱998,000.00)	Mode of Procurement:	SMALL VALUE

Please quote your lowest price on the item/s listed below and submit filled out quotation duly signed by your representative not later than **15 JUNE 2021** at **1:00 PM** through e-mail via bac2rfq@gmail.com.

General Conditions:

- Suppliers shall submit their quotations using this Prescribed Form. Failure to do so shall render the quotation unresponsive.
- Delivery period within **THREE (3) CALENDAR DAYS** from receipt of the Purchase Order Form.
- Payment will be on a **SEND BILL ARRANGEMENT**; i.e. full payment will be made after the completion of the event or delivery of the service.
- Warranty shall be for a period of six (6) months for supplies and materials, one (1) year for equipment, from date of acceptance by PCOO.
- Price validity shall be for a period of sixty (60) calendar days.
- Price quotations shall be **INCLUSIVE OF ALL COSTS AND APPLICABLE TAXES**.
- Suppliers shall submit the following updated documents together with this Request for Quotation Form or submission offer prior to the indicated deadline of submission:
 - ✓ Mayor's / Business Permit
 - ✓ PhilGEPS Registration Number
 - Income/Tax Return
 - ✓ Omnibus Sworn Statement
 - Professional License/Curriculum Vitae (*for Consulting Services*)
 - ✓ BIR Form 2303 (Certificate of Registration)

Company Name	:		TIN No	:	
Address	:		Contact No.	:	
Email	:				
Representative	:				

Item No.	Technical Specifications	Qty.	Unit	Unit Price	Total
	Installation of Server Room Security Project				
	Facial Recognition System	1	pc/s		
	Keyless Access Control System	2	pc/s		
	2 Factor Authentication Token	4	pc/s		
	SMS Alert Remote Monitoring Control Unit & Temperature Control Token	1	pc/s		
	Air Conditioning Unit	2	pc/s		
	Tempered Glass Enclosure	1	lot		
	ESD (Anti Static Vinyl Tiles)	1	lot		
	Data Cabinet	1	lot		
	Power Distribution Unit (PDU)	2	pc/s		
	Cat6 Patch Panel	8	pc/s		
	Installation, Services and Training	1	lot		
	(Please see attached for the technical specifications)				
	****Nothing follows****				
	TOTAL AMOUNT				P_____

After having carefully **read and accepted your General Conditions**, I quote you on the item at prices noted above.

Printed Name / Signature

Date

Technical Specifications	Qty	Unit Price	Amount
1. Facial Recognition System			
667 MHz RISC + 1.1 GHz DSP	1		
TCP/IP, RS485, RS232, USB			
512MB RAM + 4GB Flash			
-20° to 40°C			
10,000 Unique user			
At least WiFi 802.11 ac or Wireless USB Adapter			
Supported (10/100/1000 Mbps, auto MDI/MDI-X)			
1 year warranty			
2. Keyless Access Control System			
Keyless entry and exit	2		
Entry and Exit			
220v			
1 year warranty			
3. 2 Factor Authentication Token			
USB 3.0 or USB Type C	4		
U2F, FIDO2, FIDO U2F, OATH-TOTP, OATH-HOTP			
1 year warranty			
4. SMS Alert Remote Monitoring Control Unit & Temperature Control Token			
SMS Gateway	1		
Form Factor, U			
Power compatibility: 110/240 VAC, 50/60 Hz, RoHS			
Sensor: Heat, Humidity			
Operating Temp: -40 to 185 F (-40 to 85 C)			
1 year warranty			
5. Air Conditioning Unit			
At lest 2 hp	2		
at least 10.0, Energy Efficient Ratio			
Air cooled			
Split type			
Inverter			
1 year warranty			
6. Tempered Glass Enclosure			
10 mm / 12 mm	1 lot		
4 x 4 (16m²)			
Casement/awning (aluminum)			
Door fittings for biometric access			
Sliding door entry			
Labor and materials included			
1 year warranty			
7. ESD (Anti Static Vinyl Tiles)			
Electrical resistance - EN 1080	1 lot		
Abrasion resistance			
Slip resistance			
Static electrical propensity - EN 185 < 2.0			
Heat resistant			
At least 30cm, raised floor ESD anti-static tiles			
Stain and chemical resistance			
Labor and materials included			
1 year warranty			
8. Data Cabinet			
Network Cabinet 42U	1 lot		
Floor standing cabinet. At least Front toughened door with lock.rear solid metal door.			
At least 2 FANS with cable US standard plug			
At least 1 fixed baseplate .			
At least 4 casters and 4 Adjustable feet and 50 sets screw and nut.			
Standard / perforated detachable / swing out back door with lock			
1 year warranty			
9. Power Disctribution Unit (PDU)			
At least 14 socket Power Distribution Units (PDU) Vertical Mount	2		
1 year warranty			
10. Cat6 Patch Panel	8		
At least 24 port Cat6 patch panel			
1 year warranty			
11. Installation, Services and Training	1 lot		
Installation for the following equipments of:			
Tempered Glass Enclosure			
ESD (Anti Static Vinyl Tiles			
2x Airconditioning Control Unit			
3x Door Access Control			
Data Cabinet			
Free Admin Training (Door Access and 2FA)			
Notes: For the building requirement. - Stub-outs on wall and flooring should be done through coring machine. - Submit 3 sets plan A3 size -Guard Fee of 100 pesos per hour -Engineering fee 350 pesos per visit - Secure construction bond 30K and CARI at RHL/TPA Eng'g.			
1 year warranty			
Total			